





Fowlerville Elementary School: Project Activities

> The directional signage was installed at the visitor and staff parking lots.

Fowlerville Elementary School: Look Ahead

> The dedication plaque is to be installed in preparation for a dedication ceremony.

HT Smith: Project Activities

> Wire was pulled to the Munn light poles from Smith.

HT Smith: Look Ahead

> The drywall for the VUV enclosures to begin in mid-October in coordination with door frame lead time.

High School: Project Activities

- > Programming and startup were completed on the chillers.
- > The remaining sidewalk by the dumpster enclosure was completed.
- > Fine grading was performed on at the disturbed areas near the chiller enclosure.

High School: Look Ahead

> Punch list to wrap up in mid-October.

Natalie Kreeger: Project Activities

> Punch list is in progress.

Natalie Kreeger: Look Ahead

> Punch list to wrap up in mid-October.

Junior High School: Project Activities

➤ Punch list is in progress.

Junior High School: Look Ahead

- > Punch list to wrap up in mid-October.
- > Meter upgrades and RTU regulators to be installed in coordination with Consumers by the end of October.

Munn: Look Ahead

> Munn will be demolished upon completion of the renovations at Smith.

Fowlerville Elementary School: Project Progress Photos





Directional signage installed at the staff and visitor parking lots.

High School: Project Progress Photos



Completed concrete near the dumpster pad.