



FOWLERVILLE COMMUNITY
SCHOOLS



AUCH

Innovative Planners & Construction Managers
Builders Since 1908

i D S

Fowlerville Elementary School: Project Activities

- The punch list is wrapping up and site items are being completed as the weather allows.

HT Smith: Project Activities

- Touch up painting continued at the floor registers.
- Startup was completed on the condensing units.
- Excavation began for the frost porches at the classroom storefronts.
- Drywall framing and door setting began.
- Playground equipment install began at the toddler area.

HT Smith Schedule Status: Look Ahead

- Rooftop unit, storefront, and playground equipment installation to be complete by the end of July.

High School: Project Activities

- Wire was run to the terminal units and programming began.
- Lights were raised and hung for ceiling demo.
- Ceilings were demoed on the first floor.
- Ceiling grid install began on the second floor.
- Asphalt was demoed and manhole structures were installed.
- VFD wiring began and piping insulation continued.

High School: Look Ahead

- Concrete and masonry for the chiller enclosure to begin in mid-July.
- Switchgear and transformer install to begin by the beginning of August.

Natalie Kreeger: Project Activities

- Terminal unit install was completed and piping was insulated in the classrooms.
- Ceilings were demoed and piping install began in the hallways.
- The masonry openings at the mezzanines were completed.
- The chiller pad was poured and the chiller was set.

Natalie Kreeger: Look Ahead

- Piping install to continue in the hallways.
- Ceiling grid install to begin in mid-July.

Munn: Project Activities

- Trenching began to keep the light poles powered in preparation for the building demolition.

HVAC Project Planning:

- Munn will be demolished upon completion of the renovations at Smith.

HT Smith: Project Progress Photos



Toddler playground equipment prior to safety surfacing.

HT Smith: Project Progress Photos



Storefront material staged for install.



Stoop excavation at a classroom.

Natalie Kreeger Elementary: Project Progress Photos



Acoustic panels salvaged to access mezzanine.



Scaffolding at mezzanine for demo of the wall opening.

Natalie Kreeger Elementary: Project Progress Photos



Mezzanine wall opening after demo in preparation for new mechanical equipment.



Ceilings demoed in hallway.

High School: Project Progress Photos



Pipe insulation at ceiling.



Ceiling grid hangers in the cafeteria.

Junior High School: Project Progress Photos



Ceiling demo in a hall and classroom.