



FOWLERVILLE COMMUNITY SCHOOLS



Fowlerville K-2 Elementary: Project Activities

- BCC and BFS has approved all disciplines.
- The curtain wall framing and glazing is complete. Vestibule frame and door install is in progress.
- Drywall was finished on the west side of the building and began on the east side.
- The first coat of paint was applied to the walls on the west side. The first coat of paint began on the east side.
- Boiler and VAV piping continued. Ducting and piping to VUVs is in progress on the east side.
- Overhead HVAC, plumbing, and electrical continues around the building.
- Ceiling grid was completed on the west side and is now in progress on the east side.
- Wall tile and epoxy flooring began in the bathrooms.
- Hollow metal frame install continues. FRP door install to be complete by mid-June.
- Grading began at north east parking lot.
- Sidewalks began on the west side of the site.
- All casework and solid surfaces were delivered. Install is in progress on the east side of the building.

Schedule Status – Look Ahead:

- Final water main connections to be made in mid-June.
- Bus lot stabilization to begin after water main is completed.

HVAC Project Planning:

- Submittals for the pre-purchase of the High School chillers, chiller pumps, and VFDs were approved. The chillers will be released to be delivered for the Summer 2025 work.
- The High School transformer that was pre-purchased, has been delivered to FCS and is being stored at the Junior High School until Summer of 2025.
- The Junior High HVAC scope is under review. The target for the HVAC work is Summer 2025.

Bond Planning:

- Design development drawings have been received for Kreeger and Smith and are under review. The projects will be bid in fall of 2024.

Project Progress Photographs



Pre-purchased high school transformer being delivered to the junior high for storage.

Project Progress Photographs



Gym duct install in progress.



Classroom casework installed.

Project Progress Photographs



Solid surfaces staged in a classroom.



Painted hallway walls in center of the building.

Project Progress Photographs



Wall tile completed in office bathroom.



Vestibule window frame installed.

Project Progress Photographs



Direct applied finish system installed above curtain wall on east side of building.



Concrete walks on west side of the building.