



FOWLERVILLE COMMUNITY
SCHOOLS



AUCH

Innovative Planners & Construction Managers
Builders Since 1908

i D S

Fowlerville K-2 Elementary: Project Activities

- Programming continued for the HVAC controls and lighting.
- Projectors were calibrated and the cafeteria sound system was programmed.
- ADA door operators were installed. Finger guards were installed at doors.
- Fiber reinforced polymer was installed in janitor closets to protect walls from moisture.
- Door hardware continued and door frames were caulked.
- Touch up paint was done all around the building,
- Flooring protection was removed, and rubber base was installed.
- Furniture install began in mid-October.
- Final touches were made to millwork and casework including handle install, lock and door alignment.
- Landscaping continued, including seed and straw install.
- Work continued on the K-1st grade and 2nd grade playground including underdrain, safety surfacing, and mat install.

Schedule Status: Look Ahead

- Signage install to begin by early December.

HVAC Project Planning:

- The High School and Junior High HVAC projects bid out in mid-September. The target for the HVAC work is Summer 2025.
- Bids for the Kreeger HVAC, Smith HVAC, and Munn Demolition projects were due at the end of October. Post bid conferences are in progress.

Project Progress Photographs



Bookshelves in book storage room.



Art storage room.

Project Progress Photographs




Kitchen equipment set up.



Open intervention room on the west side of the building.

Project Progress Photographs



Technology classroom in the library.



Sensory handrail installed in the central hall of the building.

Project Progress Photographs



Desks being set up in classroom.



Sliding markerboards on the west side of the building.

Project Progress Photographs




Office furniture installed.



Fire alarm annunciator panel installed in reception.

Project Progress Photographs



Library furniture installed.



Seating installed in cafeteria.

Project Progress Photographs



View of kitchenette in staff lounge.



Furniture and visual display in staff lounge.

Project Progress Photographs



K-1st grade playground equipment install in progress.



2nd grade playground equipment installed.