



FOWLERVILLE COMMUNITY
SCHOOLS



AUCH

Innovative Planners & Construction Managers
Builders Since 1908

i D S

Fowlerville K-2 Elementary: Project Activities

- Work began on the K-1st grade playground, including fencing, concrete, and playground equipment install.
- Plumbing fixture install was completed and water was turned on.
- Flooring continued on the east side of the building, including the cafeteria and gym.
- Millwork, toilet accessory door and hardware install continued around the building.
- Camera and card reader install continued around the building. LCD display install began.
- Air balancing began for mechanical systems.
- The flagpole was installed at the front of the building.
- Camera and door security wiring is in progress.
- Wallpaper was installed on the cafeteria soffits.
- Wiring in the MDF rooms continued.
- Locker fillers were installed in the hallways.

Schedule Status: Look Ahead

- Furniture install to begin in mid-October.

HVAC Project Planning:

- The High School and Junior High HVAC projects will be bid out in mid-September. The target for the HVAC work is Summer 2025.
- Bids for the Kreeger Renovation, Smith Renovation, and Munn Demolition projects are set to bid at the end of October.

Project Progress Photographs




Wall pads installed and flooring in progress in gym.




Wall covering and plastic laminate installed in cafeteria.

Project Progress Photographs



Kitchen equipment installed.



Rolling racks in kitchen storage room.

Project Progress Photographs




Toilet partitions in gang bathroom.




Sink install in progress in gang bathroom.

Project Progress Photographs



Millwork panel install in progress in library.




Desk install in progress in library.

Project Progress Photographs



Back-painted glass and shelving in library.



Reception desk and millwork in reception.

Project Progress Photographs



Display mount installed in reception.



Wood doors installed on the west side of the building.

Project Progress Photographs



Landscaping at the main entrance of the building.



Striping at bus lot on west side of building.

Project Progress Photographs



Concrete walks formed and fence poles installed at 2nd grade playground on the west side of the building.



Concrete poured at 2nd grade playground.