



FOWLERVILLE COMMUNITY
SCHOOLS



AUCH

Innovative Planners & Construction Managers
Builders Since 1908

i D S

Fowlerville Elementary School: Project Activities

- The punch list is wrapping up and site items will be completed when the weather allows.

HT Smith: Project Activities

- Submittals are in progress. The construction team is prioritizing the return of pertinent submittals for upcoming work to allow for material procurement as needed. The outstanding submittals are being maintained and reviewed within Procore.
- Locker install began and paint touch ups continued around the building in bathrooms as well as on door frames and floor registers.
- Pull stations were installed and switch gear preparation continued around the building.
- Power was shut down for switchgear installation. Conduit was run for the new feeds and wire was pulled from the transformer to the gear. Power was restored to the building.
- Coolant lines were insulated for the condensing units.
- The library flooring was replaced with carpet tile.

HT Smith Schedule Status: Look Ahead

- Rooftop unit, storefront, and playground equipment installation to begin by the end of June.

High School: Project Activities

- Piping and fitting install continued in preparation for summer. Pipe insulation was also installed.

High School: Look Ahead

- Sitework and ceiling demo to begin at the beginning of June.

Natalie Kreeger: Project Activities

- Terminal unit and piping install began.

Natalie Kreeger: Look Ahead

- Masonry opening and ceiling demo to begin at the beginning of June.

HVAC Project Planning:

- The Junior High Renovations are scheduled to begin in early June.
- Munn will be demolished upon completion of the renovations at Smith.

HT Smith Project Progress Photographs



Library carpet tile and base after install.



Lockers installed in hallway.

HT Smith Project Progress Photographs



New switchgear in electrical room.